

2023 Paving Schedule



Street Name	Milling	Structures	Concrete & Curb	Overlay	Hand Work
Timberhill Ln Timberhill Ter October Ln Fletcher Rd	done	week of May 8th	week of May 15th	week of May 29th	week of June 5th
Wirthmore Ln Lee Rd Meadow Ln Dale Rd	week of May 1st	"	"	"	"
Pine St	"	"	"	"	"
Edward Ave N Edward Ave S Coleman Ave Sigmund St	"	schedule after Water Utility work	schedule after Water Utility work	schedule after Water Utility work	schedule after Water Utility work
	removing 1.5"-2" of old asphalt	adjusting the rim elevation of catch basins and gates	installation of ADA compliant handicap ramps	installing 1.5"-2" of new asphalt	any touch up work that can't be done by large equipment

NOTE: All tasks are weather dependent. Please check the Town website for any updates.